

災害防止重点目標		令和3年8月度 工程・労働災害防止計画表																										株式会社 加賀田組 新潟支店																									
1. 建設機械災害の防止																												現場代理人	金子俊輝																								
2. 交通・第三者災害の防止																												監理技術者	中村昭彦																								
3. 熱中症の防止																												主任技術者																									
4. 新型コロナウイルス感染の防止																																																					
		工事名：大河津分水路山地部掘削その1 2 工事 工期：令和2年9月5日～令和3年12月28日																																																			
日付・曜日		29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3															
工種・施工業者名		木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金															
掘削・積込み																																							備考														
準備工																																																					
掘削・積込工					Bブロック											Bブロック											Bブロック											Bブロック															
残土搬出工					4.6m3×11回×12台=594m3																																																
分水西部		田村・国原	400	400		600	600	600		600			600	600								800	800	800			800	800	800	800				800	800																		
11回		秋葉・五十嵐	8台	8台		12台	12台	12台		12台			12台	12台							16台	16台	16台			16台	16台	16台	16台				16台	16台																			
法面工																																																					
仮設工																																																					
道路清掃等																																																					
構造物撤去		(齋藤組)																																																			
測量工		トップライズ																																																			
立会関係		第三者品質																																																			
交通誘導																																																					
		現場	1	1		1	1	1		1			1	1	1						1	1	1	1			1	1	1	1	1			1	1	1	1																
		寺泊カーブ	1	1		1	1	1		1			1	1	1						1	1	1	1			1	1	1	1	1			1	1	1	1																
		廣瀬坂路	1	1		1	1	1		1			1	1	1						1	1	1	1			1	1	1	1	1			1	1	1	1																
行事予定																																																					
安全行事等		月例点検日																																																			
元請 安全当番																																																					
下請 安全当番																																																					
具体的実施事項		予想される危険																																																			
		対策事項																																																			

安全即実行  
K・S・5運動の励行

【ISO9001】  
品質目標  
平場標高較差[平均値]  
+50mm -40mm  
平場標高較差[個々の計測値]  
+150mm -120mm  
法面(小段含む)水平または  
標高較差[平均値]  
+70mm -55mm  
法面(小段含む)水平または  
標高較差[個々の計測値]  
+160mm -125mm

【ISO14001】  
環境目標  
地域貢献活動を2項目以上  
周辺環境への配慮に取り組み  
再生資源の使用率向上

【土砂搬出実績】  
刃先データより 7/31現在  
分水西部 市道大島  
2月 2,100 3,919  
3月 7,995 4,011  
4月 10,537  
5月 7,316  
6月 11,761  
7月 6,500  
8月 12,300

合計 54,139  
7/31現在(刃先)

合計 46,209 7,930  
予定 118,070 7,930  
残 71,861 0  
7/28現在(ダンプ台数)参考 1,406台  
7/28現在(運搬回数)参考 12,631回

今月のワヤ一点検色  
8月 白